BRUHATH BANGALORE MAHANAGARAPALIKE

YELAHANKA ZONE

Pre Measurements

Name of Work: Improvements to Roads and footpath in Ward No. 05, Jakkur

Work Orde: BBMP EE/BTP/WO/04/20-21, Dated: 06.05.2020

Job Code: 005-20-000068

Est Cost: 40.00 Lakhs

AS No: - CE(YNK)/AS/108/19-20, Dated:-09.03.2020

TS No: - CE(YNK)/TS/302/19-20, Dated: - 10.03.2020

Name of the Contractor: - K.R Santhosh Kumar

Sl No	Description of work	Unit	Mesurement				Qty
			No.	L	B	D	
1	KSRRB M200-12.2. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. (i) Lime /Cement Concrete. I. By Manual Means :B. Cement Concrete Grade M-15 & M-20. MORTH Specification						
	Bagalur Main Road up to SLV Hotel	Cum	1	30.00	0.90	0.10	2.70
			1	30.00	0.90	0.10	2.70
			1	11.50	0.90	0.10	1.04
			1	30.00	0.90	0.10	2.70
			1	30.00	0.90	0.10	2.70
			1	30.00	0.90	0.10	2.70
			1	30.00	0.90	0.10	2.70
			1	17.60	0.90	0.10	1.58
			1	21.30	0.90	0.10	1.92
			1	19.00	0.90	0.10	1.71
			1	30.00	0.90	0.10	2.70
			1	30.00	0.90	0.10	2.70
			1	30.00	0.90	0.10	2.70
			1	30.00	0.90	0.10	2.70
			1	30.00	0.90	0.10	2.70
			1	30.00	0.90	0.10	2.70
			1	24.00	0.90	0.10	2.16
			1	30.00	0.90	0.10	2.70
			1	26.00	0.90	0.10	2.34
			1	28.00	0.90	0.10	2.52
			1	19.00	0.90	0.10	1.71
			1	30.00	0.90	0.10	2.70
			1	30.00	0.90	0.10	2.70
			1	15.00	0.90	0.10	1.35
			1	22.00	0.90	0.10	1.98
			1	30.00	0.90	0.10	2.70
			1	32.00	0.90	0.10	2.88
	Culverts Shivashankar Layout 1st Cross		1	7.30	1.80	0.20	2.63
	Shivashankar Layout 4th Cross		1	7.60	1.80	0.20	2.74
	Ambedakarnagara 1st Main		1	7.60	1.80	0.20	2.74
	Ambedakarnagara 2nd Main		1	7.60	1.80	0.20	2.74
	Sapthagiri Layout		1	7.60	1.80	0.20	2.74
	Sri Layout 1st Cross Near MRP		1	6.00	1.80	0.20	2.16
	Sri Layout 2nd Cross		1	6.00	1.80	0.20	2.16
	Nirantara Layout		1	4.80	1.80	0.20	1.73
	BSF Road 1st Cross LHS		1	6.80	1.80	0.20	2.45
	BSF Road 1st Cross RHS		1	6.10	1.80	0.20	2.20

Scanned by CamScanner

Description of work	Unit	Mesurement				Qty
		No.	L	B	D	
BSF Road 2nd Cross LHS		1	6.90	1.80	0.20	2.48
BSF Road 2nd Cross RHS		1	7.50	1.80	0.20	2.70
BSF Road 3rd Cross LHS		1	7.20	1.80	0.20	2.59
BSF Road 3rd Cross RHS		1	7.40	1.80	0.20	2.66
					Present Qty	**99.09**
					Limited to	**99.00**

12/6/20

Assistant Engineer
Ward No.05

Asst. Executive Engineer.
Byatarayanapura Sub division

KSRRB 300-1. Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications.MORTH						
Desilting of Drains	Cum	1	30.00	0.60	0.50	9.00
		1	30.00	0.60	0.50	9.00
		1	11.50	0.60	0.50	3.45
		1	30.00	0.60	0.50	9.00
		1	30.00	0.60	0.50	9.00
		1	30.00	0.60	0.50	9.00
		1	30.00	0.60	0.50	9.00
		1	17.60	0.60	0.50	5.28
		1	21.30	0.60	0.50	6.39
		1	19.00	0.60	0.50	5.70
		1	30.00	0.60	0.50	9.00
		1	30.00	0.60	0.50	9.00
		1	30.00	0.60	0.50	9.00
		1	30.00	0.60	0.50	9.00
		1	30.00	0.60	0.50	9.00
		1	24.00	0.60	0.50	7.20
		1	30.00	0.60	0.50	9.00
		1	26.00	0.60	0.50	7.80
		1	28.00	0.60	0.50	8.40
		1	19.00	0.60	0.50	5.70
		1	30.00	0.60	0.55	9.90
		1	30.00	0.60	0.55	9.90
		1	15.00	0.60	0.55	4.95
		1	22.00	0.60	0.55	7.26
		1	30.00	0.60	0.55	9.90
		1	32.00	0.60	0.55	10.56
For Road Cutting Portion Ambedakar Colony 1st Cross		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	19.00	0.75	0.15	2.14
For Road Cutting Portion Ambedakar Colony 2nd Cross		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	19.00	0.75	0.15	2.14
For Road Cutting Portion Ambedakar		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	21.00	0.75	0.15	2.36
					Present Qty	**256.40**

25/6/20

Assistant Engineer

25/6/20

Asst. Executive Engineer

Scanned by CamScanner

Description of work	Unit	Mesurement No.	L	B	D	Qty
Ward No.05						Byatarayanapura Sub division
Moving and resetting of kerb stones						
For Kerb Stone	Mtrs	1	30.00			30.00
		1	30.00			30.00
		1	11.50			11.50
		1	30.00			30.00
		1	30.00			30.00
		1	30.00			30.00
		1	30.00			30.00
		1	17.60			17.60
		1	21.30			21.30
		1	19.00			19.00
		1	30.00			30.00
		1	30.00			30.00
		1	30.00			30.00
		1	30.00			30.00
		1	30.00			30.00
		1	30.00			30.00
		1	24.00			24.00
		1	30.00			30.00
		1	26.00			26.00
		1	28.00			28.00
		1	19.00			19.00
		1	30.00			30.00
		1	30.00			30.00
		1	15.00			15.00
		1	22.00			22.00
		1	30.00			30.00
		1	32.00			32.00
						715.40
Deduction 20% Missing Slabs Qty						**143.08**
					Present Qty	**572.32**

Assistant Engineer
Ward No.05

Asst. Executive Engineer.
Byatarayanapura Sub division

4	KSRB 4.1.7 : Providing and laying in position plain cement concrete of mix 1:3:6 withOPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregates @0.56cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.						
	Cooping	Cum	1X2	30.00	0.20	0.10	1.20
			1X2	30.00	0.20	0.10	1.20
			1X2	11.50	0.20	0.10	0.46
			1X2	30.00	0.20	0.10	1.20
			1X2	30.00	0.20	0.10	1.20
			1X2	30.00	0.20	0.10	1.20
			1X2	30.00	0.20	0.10	1.20
			1X2	17.60	0.20	0.10	0.70
			1X2	21.30	0.20	0.10	0.85
			1X2	19.00	0.20	0.10	0.76
			1X2	30.00	0.20	0.10	1.20
			1X2	30.00	0.20	0.10	1.20
			1X2	30.00	0.20	0.10	1.20
			1X2	30.00	0.20	0.10	1.20
			1X2	30.00	0.20	0.10	1.20
			1X2	30.00	0.20	0.10	1.20
			1X2	24.00	0.20	0.10	0.96

Scanned by CamScanner

Description of work	Unit	Mesurement				Qty
		No.	L	B	D	
		1X2	30.00	0.20	0.10	1.20
		1X2	26.00	0.20	0.10	1.04
		1X2	28.00	0.20	0.10	1.12
		1X2	19.00	0.20	0.10	0.76
		1X2	30.00	0.20	0.10	1.20
		1X2	30.00	0.20	0.10	1.20
		1X2	15.00	0.20	0.10	0.60
		1X2	22.00	0.20	0.10	0.88
		1X2	30.00	0.20	0.10	1.20
		1X2	30.00	0.20	0.10	1.20
		1X2	2.00	0.20	0.10	0.08
For Road Cutting Portion Ambedakar Colony 1st Cross		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	19.00	0.75	0.15	2.14
For Road Cutting Portion Ambedakar Colony 2nd Cross		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	19.00	0.75	0.15	2.14
For Road Cutting Portion Ambedakar Colony 3rd Cross		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	30.00	0.75	0.15	3.38
		1	21.00	0.75	0.15	2.36
Ramp for Culverts		2	7.30	1.80	0.30X0.15	5.26
					2	
		2	7.60	1.80	0.30X0.15	6.16
					2	
		2	7.60	1.80	0.30X0.15	6.16
					2	
		2	7.60	1.80	0.30X0.15	6.16
					2	
		2	7.60	1.80	0.30X0.15	6.16
					2	
		2	6.00	1.80	0.30X0.15	4.86
					2	
		2	6.00	1.80	0.30X0.15	4.86
					2	
		2	4.80	1.80	0.30X0.15	3.89
					2	
		2	6.80	1.80	0.30X0.15	5.51
					2	
		2	6.10	1.80	0.30X0.15	4.94
					2	
		2	6.90	1.80	0.30X0.15	5.59
					2	
		2	7.50	1.80	0.30X0.15	6.08
					2	
		2	7.20	1.80	0.30X0.15	5.83
					2	
		2	7.40	1.80	0.30X0.15	5.99
					2	
					Present Qty	**143.06**

15/7/20

Assistant Engineer
Ward No.05

29.7.20

Asst Executive Engineer,
Byatarayanapura Sub division

Scanned by CamScanner